



Sitefox Surveying and Testing Ltd.

Address: 20162 70a Ave, Langley, BC, V2Y2Y6
 Toll Free Phone: 1 (833) 748-3369 (SITEFOX)
 Local: (778) 288-0410
 Email: info@sitefox.ca

JOB NAME : Test Job ADDRESS : Any Address DATE: 2023-06-27 P/O. Job # Any P/O

ELEVATIONS (-cm)		NOTES *****
SITE VARIABLES		
Square feet of Area	15000	
Grid Size (ft) :	9	0.27
Benchmark Adj (+) :	1.50	
Orientation:	North	

ACTUAL ELEVATIONS OF SLAB																								
	C1	C2	C3	C4	C5	C6	C7	C8	C9	C10	C11	C12	C13	C14	C15	C16	C17	C18	C19	C20	C21	C22	C23	C24
R1											1.20			1.20										
R2										0.70	0.80	0.75	1.00	0.25	0.25									
R3									1.80	1.00	1.80	2.70	1.90	1.20	0.80	1.40	0.90	0.25	1.00	1.35				
R4								1.20	0.80	1.40	1.40	1.40	1.70	1.90	1.00	0.70	1.20	0.70	0.50	1.80	0.50			
R5									1.00	1.20	1.75	1.25	1.00	1.40	1.60	1.30	1.25	0.80	1.30	1.40	1.25	0.70	1.20	
R6									0.80	1.90	1.70	1.90	1.70	0.90	1.30	1.40	1.35	0.75	0.50	0.90	1.00	0.50	0.70	0.90
R7									1.20	1.70	1.25	0.80	0.10	0.25	0.30	0.20	0.30	0.01	0.20	0.40	0.40	0.01	0.20	0.60
R8									1.20	1.00	0.70	0.01	0.75	0.60	0.70	1.40	0.50	0.01	0.20	0.20	0.75	0.75	0.90	0.90
R9										1.50	0.60	0.10	0.01					1.80	1.30	0.01	1.50	1.50		
R10										1.10	0.60	0.40	1.30	1.60				0.01	1.35	1.60	0.10	1.70		
R11									0.70	0.50	0.50	0.40	0.90	1.20	1.40	0.40	0.60	0.01	1.20	1.75	0.40	0.75	1.20	0.70
R12									0.30	0.20	0.01	0.20	0.60	0.20	0.40	0.01	0.75	0.10	0.20	0.40	0.40	0.35	0.25	1.40
R13										1.40	0.90	0.40	0.30	0.70	0.75	0.20	0.20	0.75	0.20	0.25	0.90	1.00	2.25	2.60
R14										0.25	0.25	0.01	0.50	0.20	0.35	0.20	0.50	1.00	1.60	1.80	1.70	1.70	2.60	
R15														1.20	1.25	0.75	1.75	1.25	2.10	1.60	1.35	2.80		

ADJUSTED BENCHMARK ELEVATIONS ***FOR OFFICE AND INSTALLER USE ONLY*** (RED INDICATES AREAS TO BE FILLED, AND BLACK INDICATES AREAS TO BE GRINDED)																								
	C1	C2	C3	C4	C5	C6	C7	C8	C9	C10	C11	C12	C13	C14	C15	C16	C17	C18	C19	C20	C21	C22	C23	C24
R1	-	-	-	-	-	-	-	-	-	-	2.70	-	-	2.70	-	-	-	-	-	-	-	-	-	-
R2	-	-	-	-	-	-	-	-	-	2.20	2.30	2.25	2.50	1.75	1.25	-	-	-	-	-	-	-	-	-
R3	-	-	-	-	-	-	-	-	3.30	2.50	3.30	4.20	3.70	3.40	2.70	2.30	2.90	2.40	1.75	2.50	0.15	-	-	-
R4	-	-	-	-	-	-	-	2.70	2.30	2.90	2.90	2.90	3.20	3.40	2.50	2.20	2.70	2.20	2.00	3.30	1.00	-	-	-
R5	-	-	-	-	-	-	2.50	2.70	3.25	2.75	2.50	2.90	3.10	2.80	2.75	0.70	0.20	0.10	2.75	2.20	0.30	-	-	-
R6	-	-	-	-	-	2.30	3.40	3.20	3.40	3.20	2.40	2.80	2.90	2.85	2.25	2.00	2.40	2.50	2.00	0.80	0.60	-	-	-
R7	-	-	-	-	2.70	3.20	2.75	2.30	1.60	1.25	1.80	1.30	1.20	1.49	1.70	1.10	1.10	1.49	1.70	2.10	0.20	-	-	-
R8	-	-	-	3.00	2.70	2.50	2.20	1.49	2.25	2.10	0.80	0.10	1.00	1.49	1.70	1.70	0.75	0.75	0.60	0.60	0.10	-	-	-
R9	-	-	2.60	3.00	2.10	1.60	1.49	-	-	-	-	-	-	-	-	-	3.30	2.80	1.49	-	-	-	-	-
R10	-	2.20	2.60	2.10	1.10	0.20	0.10	-	-	-	-	-	-	-	-	-	1.49	0.15	3.10	1.40	0.20	-	-	-
R11	2.20	2.00	1.00	1.90	0.60	0.30	0.10	1.10	2.10	1.49	0.30	0.25	1.10	0.75	0.30	0.80	1.90	1.90	1.85	1.75	0.10	-	-	-
R12	-	1.80	1.30	1.49	1.30	0.90	1.30	1.10	1.49	2.25	1.60	1.30	1.10	0.70	0.75	2.20	1.60	1.30	0.80	0.30	0.30	-	-	-
R13	-	-	-	-	-	-	2.90	2.40	1.90	1.80	2.20	2.25	1.70	1.30	0.75	1.70	1.75	0.60	0.50	0.75	1.10	-	-	-
R14	-	-	-	-	-	-	1.75	1.75	1.49	1.00	1.70	1.15	1.30	1.00	0.50	0.10	0.30	0.20	0.20	1.10	-	-	-	-
R15	-	-	-	-	-	-	-	-	-	-	-	-	0.30	0.25	0.75	0.25	0.25	0.60	0.10	0.15	1.30	-	-	-

AREA #1 TOTAL AVERAGE	(-cm)	(-in)	(-fraction)
Average (cm)	1.60	0.63	- 5/8
Grid Variable (cm)	0.43	0.17	- 1/8
Total Average (cm)	2.03	0.80	- 6/8

Square feet	15000																							
Bag Count @	-1/8	-1/4	-3/8	-1/2	-5/8	-3/4	-7/8	-1	-11/8	-11/4	-13/8	-11/2	-15/8	-13/4	-17/8	-2	-21/8	-21/4	-23/8	-21/2	-25/8	-23/4	-27/8	-3
	313	625	833	1250	1429	1667	2055	2500	2814	3125	3333	3750	3927	4167	4545	5000	5319	5639	5837	6250	6427	6667	7052	7500

Bags to order for FLAT LEVEL floor	-	-	-	1250	1429	1667	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Bags to order for SLOPED FLAT floor							N/A																		



